

2022 CALGREEN RESIDENTIAL MANDATORY
MEASURES CHECKLIST Version 1_12_2023
DEVELOPMENT SERVICES DEPARTMENT – BUILDING DIVISION
VERONICA TINOCO, BUILDING OFFICIAL
BLDPERMIT@LOSALTOSCA.GOV • WWW.LOSALTOSCA.GOV

PURPOSE:

The 2022 Cal Green Code applies to all newly constructed hotels, motels, lodging houses, dwellings, dormitories, condominiums, shelters, congregate residences, employee housing, factory-built housing, and other types of dwellings with sleeping accommodations and new accessory buildings associated with such uses. This section also applies to additions and alterations where there is an increase in conditioned space and specifies that these requirements only apply to the specific area of the addition or alteration. Existing site and landscaping improvements that are not otherwise disturbed are not subject to the requirements of Cal Green.

Project Name:	
Project Address:	
Project Description: NEW DETACHED 525 SF ADU	

Instructions (for projects of 300 sq. ft. or more):

1. The owner or owner's agent shall employ a licensed qualified green-point rater (www.builditgreen.org) experienced with the 2022 California Green Building Standards Codes to verify and assure that all required

work described herein is properly planned and implemented in the project.

2. The green-point rater, in collaboration with the design professional shall review Column 2 of this checklist, and initial all applicable measures, sign and date Section 1 –Design Verification at the end of this checklist., this form shall be incorporated into the plans.

PRIOR TO FINAL INSPECTION BY THE BUILDING DEPARTMENT, the Green-Point Rater shall complete Column 3 and sign and Date Section 2 – Implementation Verification at the end of this checklist and submit the completed form to the Building Department.

	COLUMN 2	COLUMN 3
MANDATORY FEATURE OR MEASURE	Project Requirements Rater to initial applicable measures prior to submitting forms	Verification Rater to verify during construction as applicable to project
Planning and Des	sign	
Site Developmen	t	
4.106.2 A plan is developed and implemented to manage storm water drainage during construction		
4.106.3 Construction plans shall indicate how site grading, or a drainage system will manage all surface water flows to keep water from entering buildings.		
4.106.4 Provide capability for electric vehicle charging for one- and two-family dwellings: townhouses with attached private		

Energy Efficiency	y	
General	1	
4.201.1 Building meets or exceeds the requirements of the California Building Energy Efficiency Standards ³ .		
Water Efficiency and Con	servation	
Indoor Water Use		
4.303.1 . Plumbing fixtures (water closets and urinals) and fittings (faucets and showerheads) installed in residential buildings shall comply with the prescriptive requirements of Sections 4.303.1.1 through 4.303.1.4.4.		
4.303.2 Plumbing fixtures and fittings required in Section 4.303.1 shall be installed in accordance with the <i>California Plumbing Code</i> and shall meet the applicable referenced standards.		
4.303.1.4.3 Metering faucets in residential buildings shall not deliver		
more than 0.2 gallons per cycle.		
Outdoor Water Use	T	
4.304.1 Residential developments shall comply with a local water efficient landscape ordinance or the current California Department of Water Resources' Model Water Efficient Landscape Ordinance (MWELO), whichever is more stringent.		
Material Conservation and Reso	urce Efficienc	V
Enhanced Durability and Reduced		,
4.406.1 Annular spaces around pipes, electric cables, conduits, or	Maintenance	
other openings in plates at exterior walls shall be protected against the passage of rodents by closing such openings with cement mortar, concrete masonry or similar method acceptable to the enforcing		
agency.		
Construction Waste Reduction, Dispo		
 4.408.1 Recycle and/or salvage for reuse a minimum of 65 percent of the nonhazardous construction and demolition waste in accordance with one of the following: 1. Comply with a more stringent local construction and demolition waste management ordinance; or 2. A construction waste management plan per Section 4.408.2; or 3. A waste management company per Section 4.408.3; or 4. The waste stream reduction alternative per Section 4.408.4. 		
Building Maintenance and O	peration	
4.410.1 An operation and maintenance manual shall be provided to the building occupant or owner.		
4.410.2 Where 5 or more multifamily dwelling units are constructed on a building site, provide readily accessible areas that serve the entire building and are identified for the depositing, storage, and collection of non-hazardous materials for recycling, including (at a minimum) paper, corrugated cardboard, glass, plastics, organic waste, and metals or meet a lawfully enacted local recycling ordinance, if more restrictive. See exception for rural jurisdictions		

Environmental Qua Fireplaces	
4.503.1 Any installed gas fireplace shall be a direct-vent sealed-	
combustion type. Any installed woodstove or pellet stove shall comply with US EPA New Source Performance Standards (NSPS)	
emission limits as applicable and shall have a permanent label	
indicating they are certified to meet the emission limits.	
Woodstoves, pellet stoves and fireplaces shall also comply with	
applicable local ordinances.	
	1
Pollutant Control	
4.504.1 Duct openings and other related air distribution component	
openings shall be covered during construction.	
4.504.2.1 Adhesives, sealants and caulks shall be compliant with	
VOC and other toxic compound limits.	
4.504.2.2 Paints, stains and other coatings shall be compliant with	
VOC limits.	
4.504.2.3 Aerosol paints and coatings shall be compliant with	
product weighted MIR limits for ROC and other toxic compounds.	
4.504.2.4 Documentation shall be provided to verify that compliant	
VOC limit finish materials have been used.	
4.504.3 Carpet and carpet systems shall be compliant with VOC	
limits.	
4.504.4 80 percent of floor area receiving resilient flooring shall	
comply with specified VOC criteria.	
4.504.5 Particleboard , medium density fiberboard (MDF) and	
hardwood plywood used in interior finish systems shall comply	
with low formaldehyde emission standards.	
Late to Milaton Con	(1
Interior Moisture Cont 4.505.2 Vapor retarder and capillary break is installed at slab-on-	trol
grade foundations.	
Situal Totalisations.	
A 505 2 Maintain ann ann an Ghaillian ann an 12 an 12 an 12 an 12	
4.505.3 Moisture content of building materials used in wall and	
floor framing is checked before enclosure.	
Indoor Air Quality and E	xhaust
4.506.1 Each bathroom shall be provided with the following:	
ENERGY STAR fans ducted to terminate outside of the	
building.	
2. Fans must be controlled by a humidity control (separate or built-	
in); OR functioning as a component of a whole-house ventilation	
system.	
3. Humidity controls with manual or automatic means of	
adjustment, capable of adjustment between a relative humidity	
range of ≤ 50 percent to a maximum of 80 percent	

4.507.2 Duct systems are sized, designed, and equipment is selected using the following methods:		
Establish heat loss and heat gain values according to ANSI/		
ACCA 2 Manual J-2016 or equivalent.		
Size duct systems according to ANSI/ACCA 1 Manual D-2016 or equivalent.		
3. Select heating and cooling equipment according to		
ANSI/ACCA		
3 Manual S-2014 or equivalent.		
Installer and Special Inspector	Qualifications	5
Qualifications		
702.1 HVAC system installers are trained and certified in the		
proper installation of HVAC systems.		
702.2 Special inspectors employed by the enforcing agency must be		
qualified and able to demonstrate competence in the discipline they are inspecting.		
are inspecting.		
Verifications		
703.1 Verification of compliance with this code may include		
construction documents, plans, specifications builder or installer		
certification, inspection reports, or other methods acceptable to the		
enforcing agency which show substantial conformance.		
1. Green building measures listed in this table may be mandatory if adopted	by a city, county, or city	and county as
specified in Section 101.7		-
2. Required prerequisite for this Tier.		
3. These measures are currently required elsewhere in statute or in regulation	1	

STOS ALTOS CAPE	CALGREEN SIG			1110110
ALIO CILL	Project Name:			
RORNTED DECEMBER LINE	Project Address:			
	Project Description: NEW D	ETACHED 525 SF AD)U	
SECTION 1	– DESIGN VERIFICAT	ΓΙΟΝ		
THE PLANS AND The design professio checked above are he	Section 1 – "Design Verification" and BUILDING PERMIT APPLICATIO nal responsible for compliance with Careby incorporated into the project plans in the 2022 California Green Building.	N TO THE BUILDING Green Standards has rest and will be implemented.	G DEPARTMENT Eviewed the plans and into the project	NT. s and certifies that the ct in accordance with t

Signature of Green Point Rater/Certified ICC Cal Green Special Inspector/Consulting

Name of Green Point Rater/Inspector (Please Print)

Email Address

BUILDING DEPT STAMPING

SECTION 2 – IMPLEMENTATION VERIFICATION	L
Complete, sign and submit the completed checklist, including column 3, together with all c Building Department PRIOR TO BUILDING DEPARTMENT FINAL INSPECTION	original signatures on Section 2 to the
I have inspected the work and have received sufficient documentation to verify and certify constructed in accordance with this Green Building Checklist and in accordance with the re 2022 California Green Building Standards Code as adopted by the City of Los Altos.	
Signature of Licensed Green Point Rater/Certified ICC CalGreen Special Inspector/Consulting Group	Date
	Phone No.
Name of Green Point Rater/Inspector (Please Print)	Thone ivo.

License No.

*THE CALGREEN FORM IS TO BE COMPLETED BY THE HOMEOWNER

CALGREEN CHECKLIST

BY USING THESE STANDARD PLANS, THE USER AGREES TO RELEASE OPENSCOPE S THEIR CONSULTANTS, THE CITY OF LOS ALTOS, AND ANY MUNICIPALITY OR JURISDIN TO WHOM USER APPLIES FOR A BUILDING PERMIT, AS WELL AS EACH ENTITY'S OFFIN OFFICIALS AND EMPLOYEES FROM ANY AND ALL CLAIMS, LIABILITIES, SUITS, AND DE ON ACCOUNT OF ANY INJURY, DAMAGE, OR LOSS TO PERSONS OR PROPERTY, INCLINJURY OR DEATH, OR ECONOMIC LOSSES, ARISING OUT OF THE USE OF THESE CONSTRUCTION DOCUMENTS. THE USE OF THESE PLANS DOES NOT ELIMINATE OR REDUCE THE USER'S RESPONSIBILITY TO VERIFY ANY AND ALL INFORMATION.

LOS ALTOS
PERMIT-READY ADU
STUDIO/1 BEDROOM
STYLE C

PROJECT ADDRESS:

BUILDING PERMIT

REVISIONS

CALGREEN CHECKLIST

12" = 1'-0"

A01